

2016 Flood Recovery - Status Report

September 1, 2017

Campus	Remediation		Temporary Campus		Flood Damage Restoration Project		Demo Temp Campus	
	Status	Obligated	Status	Obligated	Status	Obligated	Status	Obligated
St. Amant Primary School	Complete	Yes	Using Leased Facility at old RPCC	Yes	Final Completion imminent	No	Pending FDR	No
St. Amant Middle School	Complete	Yes	Using undamaged portions of campus only	N/A	Final Completion Imminent	No	Not applicable	N/A
St. Amant High School Main Administration Building	Complete	Yes	Using Freshman Academy as Temp Facility	Yes	In Design	No	Not applicable	N/A
St. Amant High School Ancillary Buildings	Complete	Yes	Complete and occupied	Yes	In Design	No	Pending FDR	No
Lake Elementary School	Complete	Yes	Complete and occupied	Yes	Bidding - Bids Due Sept. 05, 2017	No	Pending FDR	No
Galvez Middle School	Complete	Yes	Complete and occupied	Yes	Bidding - Bids Due Sept. 26, 2017	No	Pending FDR	No
Galvez Primary School	Complete	Yes	Complete and occupied	Yes	In Design	No	Pending FDR	No
East Ascension High Athletic Buildings	Complete	Yes	Not Applicable	N/A	Not Applicable	N/A	Not applicable	N/A
RVTO Center	Complete	Yes	Temporarily at Gonzales Primary School	N/A	In Design	No	Not applicable	N/A
APSB Maintenance/Child Nutrition Building Sorrento	Complete	Yes	Temporarily at Old Carver Gym / RPCC	N/A	In Design	No	Not applicable	N/A
APSB Distribution Center Sorrento	Complete	Yes	Using Old Summit Bldg. as Temp Facility	N/A	Purchased Old Summit Building	No	Not applicable	N/A
APSB Transportation Department Office Sorrento	Complete	Yes	Temporarily used GOPS through June 2017	N/A	Complete	No	Not applicable	N/A
APSB Bus Shop Sorrento (Mechanic bays)	Complete	Yes	Using the flooded Facility (Temp Repairs)	N/A	In Design	No	Not applicable	N/A
Apple Digital Academy - Darrow	Complete	Yes	Using the flooded Facility (Temp Repairs)	N/A	In Design (moving to old LTC Sorrento Site)	No	Not applicable	N/A
Sorrento Primary School	Complete	Yes	Not applicable	N/A	Not Applicable	N/A	Not applicable	N/A